BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Development works at kempegowda statue premises in kempegowda ward no -01 of yelahanka sub division.
2	Sanctioned Estimate No. And Date	JOB NUMBER :001-23-000019
3	Name of the Contractor	Sri.Jagadish (Varun Kaarthick constructions)
4	Time Stipulated for Completion of work	—
5	Date of Commencement	
6	Date of Completion:	20/07/23
7	Measurment Recorded	
	M.B No	4929
	Page No	49284 - 48
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	NARASIMHAIAH.
	2) Asst. Engineer	RAMASANJEEVAIAH

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
25,00,000/-	24,87,414	—	12,586	—

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER

SUB - DIVISION

BRUHAT BANGALORE MAHANAGARA PALIKE